

©ASHRAE www.ashrae.org. Used with permission from ASHRAE Journal. This article may not be copied nor distributed in either paper or digital form without ASHRAE's permission. For more information about ASHRAE, visit www.ashrae.org.

Optimizing Cooling Performance Of a Data Center

Using CFD Simulation and Measurements

BY AMIR RADMEHR, PH.D.; JOHN FITZPATRICK; KAILASH KARKI, PH.D., MEMBER ASHRAE

In this article, we present a case study that combines computational fluid dynamics (CFD) modeling and measurements to evaluate the cooling performance of a raised-floor data center. To improve the cooling efficiency, we propose enhancements such as equipping the blowers of computer room air-handling (CRAH) units with variable frequency drive (VFD) electric motors, adjusting the speed of the blowers to maintain a certain pressure below the raised floor, and increasing the temperature settings of the CRAH units. These enhancements were evaluated and fine-tuned using CFD modeling. After their implementation, the temperatures of the racks and energy consumption of the data center were monitored for several months. This data showed that the inlet temperatures of the racks stayed below the ASHRAE-recommended maximum value and the energy consumption of the data center was reduced by 58%. The cost of the enhancement will be recovered by the saving in operating cost over 1.5 years.


A large number of data centers are routinely over-cooled, resulting in unnecessary increase in the energy consumption and operating cost. The reasons for overcooling include concerns, mostly unfounded, about the reliability of computer equipment, inability of the cooling infrastructure to respond to the changes in the data center, and lack of proper tools

to get guidance for changes required to improve the cooling efficiency and to predict the effect of these changes. Several developments in the recent years have eliminated much of the rationale for overcooling. These developments include:

- A better understanding of the effect of cooling-air temperature on the performance of servers

Amir Radmehr, Ph.D., is a member of the technical staff at Innovative Research, Inc. John Fitzpatrick is the director of enterprise data centers at University of Rochester. Kailash Karki, Ph.D., is a member of the technical staff at Innovative Research, Inc.

FIGURE 1 The CFD model of the data center. (a) Three dimensional view, (b) plan view.



- Availability of control systems on cooling devices
- Adoption of CFD modeling for predicting airflow and temperature distribution in data centers

In this study, we took advantage of these developments to improve the cooling efficiency of a data center. We used CFD to identify the cooling issues in the data center and to evaluate various enhancements. CFD modeling has been used widely in other industries since the early 1970s. It became popular for data center applications in early 2000.¹⁻³ Now, it has become a standard practice in both designing new data centers and resolving cooling problems and inefficiencies in existing facilities.

We have used CFD simulations to propose changes in the data center and study the effect of these changes on cooling. For this simulation-based strategy to be successful, the CFD model must be validated. For this validation, we used measurements for the current (as-is) conditions in this data center. In an operating data center, there are uncertainties in the descriptions of certain inputs needed in the model. These measurements were also used to verify and fine-tune such input parameters.

The Data Center

The data center is a raised-floor space, with floor area of approximately 750 m² (8,000 ft²), located in Rochester, N.Y. At the time of the study, the data center housed 175 server racks positioned in the hot aisle-cold aisle arrangement. The total IT heat load in the data center was 320 kW (1,088 kBtu/h). The space was being cooled by eight down-flow, chilled-water CRAH units working at 100% fan speed.

The data center does not have a drop ceiling;

therefore, the hot air returns to the CRAH units through the room. However, extension ducts are installed at the return side of the CRAH units to pull in hot air from regions closer to the ceiling, preventing this air from reaching the racks. Perforated tiles with 25% open area equipped with dampers were used to deliver the airflow to the racks. For perforated tiles in front of racks with little or no heat load, the dampers were closed.

Under each rack, there was a cutout on the floor for cables. Blanking panels were used to close the open spaces between the servers inside the racks. There are 12 power distribution units (PDUs) in the data center. Underneath them, there were large openings for cables.

The CFD Model

The CFD model was created using the commercially available software package⁴ that has been designed specifically for data centers and has an extensive library of objects, such as perforated tiles, CRAH units, and server racks, needed to build layouts. The findings of this article are general and independent of the choice of the modeling tool. The details of the methodology are given in Radmehr et al.^{5,6} Figure 1 shows the layout of the CRAH units, racks, perforated tiles, and other objects in (a) three-dimensional and (b) plan views.

Measurements and Validation of the CFD Results

Measurements were performed for two purposes:

1. To obtain reliable inputs for the CFD analysis. These measurements included the power consumption

of the racks and the airflow rates and supply temperatures of the CRAH units.

2. To validate the values calculated by the CFD model. These measurements included the flow rates of perforated tiles, the inlet temperatures of racks at various heights, and the average return temperatures of CRAH units.

Details of the measurement process and techniques are given by Radmehr, et al.⁵

Figure 2 shows the comparison of the measured and calculated flow rates of perforated tiles. The flow rates of the perforated tiles with closed dampers are significantly lower than the flow rates of the tiles with open dampers. Figures 3 and 4 show the comparison of the measured and calculated inlet temperatures for two sets of racks. The temperatures were measured at the height of 0.9 m (3 ft) for one set and at 1.8 m (6 ft) for the other. Figure 5 shows the comparison of the measured and calculated return temperatures of CRAH units. The results for the flow rates of the tiles and racks temperatures are similar for other rows. It can be seen that the agreement between the measured and calculated values is good, indicating that the CFD model is an accurate representation of the data center and the results are reliable.

Cooling Assessment

The nominal cooling capacity of each CRAH unit at 100% fan speed and at 24°C (75°F) return temperature is reported by the manufacturer to be 91 kW (309 kBtu/h). At the time of the study, all eight CRAH units were working at 100% speed, which makes the nominal cooling capacity 728 kW (2,575 kBtu/h). The total IT heat load measured at PDU units was only 320 kW (1,088 kBtu/h), which indicated that CRAH units were providing partial cooling. The cooling produced by a CRAH unit can be calculated by applying the energy equation across the unit:

$$\text{Cooling Produced by a CRAH unit} = \rho \dot{V} c_p (T_{\text{return}} - T_{\text{supply}})$$

FIGURE 2 Comparison of the calculated and measured flow rates of the tiles for a typical row.




FIGURE 3 Comparison of the calculated and measured temperatures of the racks at 0.9 m for a typical row.




FIGURE 4 Comparison of the calculated and measured temperatures of the racks at 1.8 m for a typical row.





FIGURE 5 Comparison of the calculated and measured CRAH units return temperatures.



- (1) This equation involves the air density ρ , volumetric airflow rate \dot{V} , specific heat c_p , and return and supply temperatures. (The return and supply temperatures were

TABLE 1 Cooling produced by CRAH units.

| CRAH | FLOW RATE m ³ /s (cfm) | RETURN TEMPERATURE °C (°F) | SUPPLY TEMPERATURE °C (°F) | COOLING kW (kBtu/h) |
|---------------|--------------------------------------|-------------------------------|-------------------------------|------------------------|
| 1 | 5.53 (11,712) | 25.6 (78) | 16.1 (61) | 63.4 (215.6) |
| 2 | 5.44 (11,520) | 27.2 (81) | 15.0 (59) | 80.7 (274.4) |
| 3 | 5.30 (11,232) | 25.0 (77) | 22.2 (72) | 17.9 (60.9) |
| 4 | 5.37 (11,376) | 25.0 (77) | 20.0 (68) | 32.6 (110.8) |
| 5 | 5.22 (11,072) | 24.4 (76) | 24.4 (76) | 0.0 (0.0) |
| 6 | 5.47 (11,600) | 25.6 (78) | 16.6 (65.5) | 46.2 (157.1) |
| 7 | 5.58 (11,824) | 26.1 (79) | 17.5 (63.5) | 58.4 (198.6) |
| 8 | 5.51 (11,680) | 24.4 (76) | 21.7 (71) | 18.6 (63.2) |
| Total Cooling | | | | 317.8 (1080.5) |

measured at several points across the return and supply faces and their average values are used in Equation 1). The results, presented in Table 1, show that the total cooling produced by the CRAH units was 317.8 kW (1,081 kBtu/h) which matched the total IT heat load. This is an independent validation of the IT heat load. Note that the cooling produced by each CRAH unit was less than its nominal cooling of 91 kW (309 kBtu/h). Moreover, two CRAH units, Units 3 and 8, produced less than 25% of their nominal cooling, and one, Unit 5, produced no cooling. This result showed that there was a significant opportunity for improving the cooling performance and reducing the energy consumption of the data center.



To provide recommendations for improvements, it was essential to know how the supplied cooling air was distributed. The CFD model provided the split of airflow among various openings on the floor. The results are shown in Table 2.

More than 40% of the cooling air leaked through the large openings under PDUs and cable openings under racks. Nearly 8%, 3.3 m³/s (7,000 cfm), leaked through the gaps between the tiles. This is called distributed leakage and cannot be avoided. Readers interested in the distributed leakage topic are encouraged to read Radmehr, et al., and Karki, et al.^{5,7} Only slightly more than 50% of the airflow was discharged through perforated tiles.

Figure 6 shows the inlet temperatures of racks predicted by CFD simulation. Some of the racks received air at temperatures above 27°C (80.6°F), which is the upper limit of the recommended value by ASHRAE.⁸ This was because the cooling air was not distributed according to the demand of the racks. Figure 7 shows the temperature distribution in the room at 2.13 m (7 ft), just above the

TABLE 2 The split of airflow among various openings on the floor.

| OPENING | FLOW RATE m ³ /s (cfm) |
|---------------------------------------|-----------------------------------|
| Perforated Tiles | 22.18 (47,000) |
| Large Openings Under PDUs | 9.91 (21,000) |
| Cable Openings Under Racks | 8.02 (17,000) |
| Distributed Leakage Through the Floor | 3.30 (7,000) |
| Total | 43.42 (92,000) |



racks. It can be seen that a large quantity of the cooling air at low temperature returned to the CRAH units without participating in the cooling of the racks. Figure 8 highlights the areas where the hot air penetrated into the cold aisles through open spaces at the end of the cold aisles and between the racks.

Recommendations

The results produced by the CFD simulation for as-is conditions provided the insights to assess the cooling performance of the data center and propose modifications, which can be further evaluated and fine-tuned with CFD simulations. The proposed modifications and their objectives are discussed below.

Balancing the Supply and Demand of Airflow for Each Cold Aisle


To provide the needed airflow at the proper temperature to the racks, the supplied airflow from the perforated tiles to each cold aisle should be equal or slightly higher than the airflow demand of the racks facing the cold aisle. Moreover the supplied airflow should not leave the cold aisle without entering the servers. The CFD simulation provides the airflow supplied to each cold aisle which can be compared to the airflow demand of the racks. In order to balance the airflow for each cold aisle and make sure the supplied airflow enters the servers before leaving the cold aisle, the following modifications were recommended:

1. Closing cable cutouts under racks and large openings under PDUs to minimize the airflow leakage;
2. Replacing perforated tiles with a closed damper with solid tiles to eliminate the airflow leakage through them;
3. Rearranging perforated tiles to improve the balance between the supply and demand in each cold aisle; and
4. Placing vertical partitions to close the openings at the end of the cold aisles and the large gaps between racks. This is done to prevent supplied airflow leaving the cold aisle and to prevent penetration of hot air into the cold aisle.

Addition of VFD to CRAH Units and Pressure Sensors Under the Floor

The CFD simulations indicated that the blowers of the CRAH units can be operated at 75% of the rated speed and yet they provide the required airflow. A reduction in the blower speed will lower the energy consumption of the CRAH units. Although the blower speed can be adjusted manually, it is desirable that the speed responds to the changes in the data center. In this project, the blowers were equipped with variable frequency drive (VFD) and pressure sensors were installed below the raised floor. The blower speed was adjusted to

FIGURE 8 Hot air penetration into cold aisles; the temperature distribution is at 1 m (3.3 ft).



maintain a certain average pressure in the underfloor plenum.

An increase in the heat load is expected to be accompanied by an increase in the open area on the raised floor, either by using more open tiles or by adding new tiles. For the current blower speed, this increase in the open area will cause a reduction in the under-floor pressure. The control system will tend to maintain the pressure at the specified level and, therefore, will increase the blower speed. Thus, this control system properly responds to changes in the heat load.


Since it is the static pressure under the floor that drives the airflow through the perforated tiles, the pressure sensors need to measure the static pressure and not the total pressure, which is the combination of the static and dynamic pressure. Therefore, the placement of the sensors is important. They should be placed away from the CRAH units and in areas with low velocities. Pressure sensors equipped with a perforated shield that reduces the effect of the dynamic pressure are preferred.

CFD simulations were used to decide the setpoint for the underfloor average pressure, the number of pressure sensors, and their optimum locations. The required average pressure under the floor depends on the airflow demand of the equipment and the resistance characteristics of the perforated tiles. Attention needs to be paid to ensure adequate cooling for all racks with

the recommended average pressure under the floor. In this case, the required average pressure under the floor was calculated to be 12 Pa (0.048 inches of water). This value was chosen as the setpoint for the average sensor pressure. Since the underfloor pressure in regions away from the CRAH units is nearly uniform, we decided to use only four sensors and place them in areas where the pressure is close to the set point pressure. As discussed above, the sensors should be placed in the regions where the velocities are low. To decide the locations, we took guidance from the airflow pattern. These are shown in *Figure 9*.

Increasing the Temperature Settings of the CRAH Units

The CFD model shows that after implementing the above-mentioned modifications, there will be adequate cooling air for each rack and the variation of the inlet temperature across the face of the racks will be small. As a result, the supply temperature of the CRAH units can be increased to reduce the energy consumption of the chiller plant.



Cooling Assessment After Modifications

The CFD simulations were used to fine-tune the proposed modifications. The results shown in *Table 3* and *Figures 10* and *11* are generated after implementing

Advertisement formerly in this space.

TECHNICAL FEATURE

TABLE 3 The split of airflow among various openings on the floor after modifications.

| OPENING | FLOW RATE m ³ /s (cfm) |
|---------------------------------------|-----------------------------------|
| Perforated Tiles | 25.48 (54,000) |
| Large Openings Under PDUs | 1.65 (3,500) |
| Cable Openings Under Racks | 1.89 (4,000) |
| Distributed Leakage Through the Floor | 3.54 (7,500) |
| Total | 32.56 (69,000) |

all the modifications under the Recommendations section.

The CFD results indicated that the CRAH units' blower speed was reduced to 75%, based on the feedback from the underfloor pressure sensors, to maintain the desired underfloor pressure of 12 Pa (0.048 inches of water). *Table 3* shows the split of airflow rates among various openings on the raised floor for the modified layout. This table shows the benefit of closing the cable openings under the racks and PDUs, replacing perforated tiles with closed damper with solid tiles, rearranging perforated tiles, and using CRAC units with VFD system and pressure sensors. The airflow leakage through openings under PDUs and racks is reduced significantly while the airflow rates through perforated tiles are increased.

Figure 10 shows the effectiveness of partitions in preventing the hot air penetration into the cold aisles.

The CFD simulations also indicated that the thermostat setting of the CRAH units can be increased by 4.4°C (8°F) and still inlet temperatures for all racks could be maintained below the ASHRAE-recommended maximum temperature of 27°C (80.6°F). *Figure 11* shows the inlet temperatures of the racks after implementing this modification along with the ones stated in the previous paragraphs. That the inlet temperatures for all racks are within the acceptable range is a significant achievement considering the total airflow supplied by the CRAH units is reduced by 25% and the return temperatures of the CRAH units are higher.

These modifications inside the data center also presented opportunities for enhancements in the chiller system, such as increasing the temperature of the chilled water and reducing the speed of the pumps, which led to further reduction in energy consumption.

After implementing these changes in the data center and chiller system, the energy consumption of the

FIGURE 10 Prevention of hot air penetration into cold aisles by partitions; the temperature distribution is at 1 m (3.3 ft).





FIGURE 11 The inlet temperatures of racks after modifications.



cooling system was monitored over a few months. It was reduced by 58%, from 132 kW (449 kBtu/h) to 55 kW (187 kBtu/h), which resulted in \$86,000 reduction in annual cooling cost. The total cost of the modifications was \$135,000, which will be recovered in 1.5 years.

Conclusion

We were able to improve the cooling performance of the data center significantly by getting guidance from CFD simulations and field measurements. The measurements were done to validate the simulation results and

improve the accuracy of inputs to the CFD model. The CFD simulations were particularly instrumental in the following areas:

- Identifying the cause of the cooling problems;
- Showing how the cooling air splits among the openings on the floor;
- Evaluating various strategies, such as VFD on CRAH units and use of partitions;
- Finding the optimum locations for pressure sensors; and
- Fine-tuning recommended changes, such as reducing the flow rates of CRAH units and increasing their temperature settings.

Each data center is unique and has its own cooling challenges. The remedies and enhancements proposed in this study may not be entirely relevant to other data centers. However, the approach based on CFD simulations and field measurements can be used in any data center to ensure efficient cooling of computer equipment and to reduce the energy consumption and operating cost.

References

1. Kang, S., et al. 2000. "A methodology for the design of perforated tiles in raised floor data centers using computational flow analysis." *ITHERM, Proceedings*, (1):215-224.
2. Schmidt, R. R., et al. 2001. "Measurement and predictions of the flow distribution through perforated tiles in raised-floor data centers," Paper No. IPACK2001-15728, *Proceedings of InterPack'01*, The Pacific Rim/ASME International Electronic Packaging Technical Conference and Exhibition.
3. Karki, K.C., A. Radmehr, S.V. Patankar. 2003. "Use of computational fluid dynamics for calculating flow rates through perforated tiles in raised-floor data centers," *Int. J. of HVAC&R Research*, (9):153-166.
4. Innovative Research, Inc. 2018. TileFlow Version 6.0.
5. Radmehr, A., R.R. Schmidt, K.C. Karki, S.V. Patankar. 2005. "Distributed leakage flow in raised-floor data centers," IPACK2005-73273. ASME InterPack'05.
6. Radmehr, A., B. Noll, J. Fitzpatrick, K.C. Karki. 2013. "CFD modeling of an existing raised-floor data center," 29th IEEE SEMI-THERM Symposium.
7. Karki, K. C., A. Radmehr, S.V. Patankar. 2007. "Prediction of distributed air leakage in raised-floor data centers" *ASHRAE Transactions*, 113(1):219-226.
8. ASHRAE. 2015. *Thermal Guidelines for Data Processing Environments*. 4th Edition. Atlanta: ASHRAE. ■

Advertisement formerly in this space.

Advertisement formerly in this space.